

Dredging Update: We are excited to share that Phase I of our Dredging Project will start the first week of April, "Weather Permitting." Large equipment, silt fencing, and culverts to create the road and basin will be delivered to the Cole/Velliky property that week.

Residents will not be affected by construction truck traffic as this phase will be entirely on the Cole/Velliky property, located off Dean Road and Parkwood. All permits have been obtained for this project from EGLE, Tyrone Township and Livingston County.

Watch the YouTube link on the process: <https://www.youtube.com/watch?v=leziZrezWRs>

On May 8th, 2023, Dredging Proposal and Special Assessment passed as the Dredging Project moves forward with the new site in Tryone Township. The original dredging sites targeted are Surfwood Cove, Driftwood Cove, Ore Knob Cove, and Turtle Island Cove. The project was anticipated to start in the Fall of 2023 but was delayed due to approval from governmental agencies. On November 30th, 2023, the project obtained all of the approvals and permits. The project will commence in the Spring of 2024 with Phase One after the frost law is lifted to build the gravel base road for the trucks to reach the basin site and build the basin. Phase two will start in the fall of 2024 using the Hopper Barge method to dredge the designated cove areas.

Please refer to the corresponding below regarding the dredging project.

COMMITTEE CHAIRPERSON: Theresa Rago at Isa.president@lake-shannon.com or 313-580-9022.

Committee Members: Peggy McLeod, Larry Fox, LuAnn Pless, Mary Sutton (Advisor)